

On Site News

Issue 01 October 2020 – Bidwell Brook School Extension & Alteration

Devon Contractors



Welcome!

Welcome to our First edition in 2020, of the “on Site Newsletter @ Bidwell Brook School”.

We hope you and your families had a safe and well. This is our first monthly newsletter to let you all know the works onsite and how the site team are getting on! We have a busy time ahead of us with half term fast approaching as we look to carry out alteration works to the carpark.

Before we get into the works we have done this month we would like to introduce the team;

Our Site Manager is Toby works from site everyday and is always happy to answer any questions through the fence!

Our Contracts Manager is Neil visits site on a weekly basis to oversee the works

Our Surveyor is Peter is in charge of getting the right teams to site for the right jobs!

The below list summarises our works due this month: -

- ◆ **The Groundworks team** – have worked tirelessly over the last 4 weeks getting us out of the ground! They have completed the drainage diversions needed to start the foundations to the new extension. They have removed lots of spoil from site and poured loads of concrete ready for the next team. These guys will be working hard during half term on the car park!
- ◆ **The Blockwork Team** – have started with us recently and begun the ‘below ground’ masonry. You should see lots of walls start to appear from the concrete over the next few weeks.
- ◆ **Forklift Driver & Gatemen** – another addition to our team this week is Trevor. Trevor has worked with us at Devon Contractors for many years and can be seen driving the forklift around for all of our different teams. Trevor is in charge of the gates and all of the lorry’s that come to site



Proposed Works for the next Month

The Works on Site over the next month will consist of the following: -

- ◆ Block walls will be built below ground ready for the floor
- ◆ We will be digging a tank in the ground to hold all the rainwater before it goes into the brook
- ◆ We will be altering the car park ready for your return
- ◆ The ground floor will be lifted in with a crane
- ◆ Block walls will be built off the floor and the scaffolding will start to go up with them.

We hope you all have a lovely half term and see you when you get back.



Many thanks for taking the time to read our monthly newsletter. Please recycle this newsletter within you recycle bin after reading it. If you have any queries, or would like to receive the next copy of the newsletter via email, please email to the below address toby.shaddick@devoncontractors.co.uk or call me on 07467910581